COMPLETION REPORT

1	Name of the work	Improvements to RCC drain & covering slab at Kalashrinagara cross roads 3rd, 4th, 5th, 6th in W. No. 15 T. Dasarahalli/
2	Sanctioned Estimate No. & Date	EE-OD-AS-125-16-17. Date 16-10-2017 CE/02/TS/226/16-17 dated 24/10/2017
3	Head of Account which is chargeable	P Code No - 1878
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/75/2017-18 Dated - 16/11/2017
5	Name Of Contractor	Technical Manger (West), Karnataka Rural Infrastructure Development limited, Project Impplementation unit, No. 280, 59th cross, 17TH 'C' Main road, 3rd 'Y' Block, Rajajinagar, Bangalore- 560 010.
6 a	Time Stipulated for Completion of work	three months
b	Delay in Exculpation of Work	N/A
7	Measurement recorded in	MB NO- 640/17-18 page NO 63929 to 63937/1
8	Check Measurement of the Asst	Archana Siddaram Jadhav
9	Name of the office/official in charge of the work	— CE —
10	a) Asst. Eng/junior Eng	Archana Siddram Jadav
	b) Asst. Exe Engineer	Shivakumar adagr

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
5000000=00	Rs 4996,636-00 (4996629-00)	—	3371=00 (3364=00)

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.